

Prosper Master Schedule

ID	Task Name	Duration	Start	Finish	Predecessors	Resource Names
1	PHASE 2 HIGH SCHOOL RENOVATIONS	434 days	Tue 11/30/04	Fri 7/28/06		
2	Pre-Design (CM Selection)	45 days	Tue 11/30/04	Mon 1/31/05		
3	CM Prep	4 wks	Tue 11/30/04	Mon 12/27/04		
4	CM RFQ	3 wks	Tue 12/28/04	Mon 1/17/05	3	
5	CM Selection	2 wks	Tue 1/18/05	Mon 1/31/05	4	
6	Design	86 days	Tue 1/4/05	Tue 5/3/05		
7	Programming	3 wks	Tue 1/4/05	Mon 1/24/05		
8	SD Phase	3 wks	Tue 1/25/05	Mon 2/14/05	7	
9	DD Phase	5 wks	Tue 2/15/05	Mon 3/21/05	8	
10	DD Quality Management & Cost Re	5 days	Tue 3/22/05	Mon 3/28/05	9	
11	50% Documents to Pogue for Review	0 days	Mon 3/28/05	Mon 3/28/05	10	
12	CD Phase	36 days	Tue 3/1/05	Tue 4/19/05	8FS+10 days	
13	CD Quality Management	7 days	Wed 4/20/05	Thu 4/28/05	12	
14	Sign & Seal	1 day	Fri 4/29/05	Fri 4/29/05	13	
15	Printing	2 days	Mon 5/2/05	Tue 5/3/05	14	
16	Bid & Negotiations	27 days	Wed 5/4/05	Thu 6/9/05		
17	Bid Phase	4 wks	Wed 5/4/05	Tue 5/31/05	15	
18	Negotiations & Award	7 days	Wed 6/1/05	Thu 6/9/05	17	
19	Construction, Float, Punchlist	291 days	Fri 6/10/05	Fri 7/21/06		
20	Construction (12 months)	276 days	Fri 6/10/05	Fri 6/30/06	18	
21	Substantial Completion	0 days	Fri 6/30/06	Fri 6/30/06	20	
22	Punchlist	15 days	Mon 7/3/06	Fri 7/21/06	21	
23	Owner Move-in	20 days	Mon 7/3/06	Fri 7/28/06	21	