

ID	Task Name	Duration	Start	Finish	Qtr 3, 2005				Qtr 4, 2005			Qtr 1, 2006			Qtr 2, 2006		
					6/05	7/05	8/05	9/05	10/05	11/05	12/05	1/06	2/06	3/06	4/06	5/06	6/06
1	1522-06 - Prosper ISD - New Elementary School	115 days?	Tue 10/11/05	Tue 3/21/06													
2	Site Surveys Due	0 days	Mon 10/31/05	Mon 10/31/05													
3	Geotech Report Due	0 days	Fri 11/4/05	Fri 11/4/05													
4	Schematic Design	30 days?	Tue 10/11/05	Mon 11/21/05													
5	Schematic Design	30 days	Tue 10/11/05	Mon 11/21/05													
6	Tour Site - Huckabee Team	0 days	Wed 10/19/05	Wed 10/19/05													
7	Schematic Design - Staff Review #1	0 days	Thu 10/27/05	Thu 10/27/05													
8	Meet with City of Prosper	4 days?	Tue 11/1/05	Fri 11/4/05													
9	Opinion of Cost - Huckabee	0 days	Fri 11/4/05	Fri 11/4/05													
10	Develop SD Presentation and Booklet - Jennifer and Kirbo	12 days	Fri 11/4/05	Mon 11/21/05													
11	Schematic Design - Staff Review #2	0 days	Wed 11/16/05	Wed 11/16/05													
12	Schematic Design - Board Presentation (regular board meeting)	0 days	Mon 11/21/05	Mon 11/21/05													
13	Design Development	24 days	Mon 11/21/05	Thu 12/22/05													
14	Design Development	24 days	Mon 11/21/05	Thu 12/22/05													
15	Consultant Kick-off Meeting	0 days	Tue 11/22/05	Tue 11/22/05													
16	Design Development - Staff Review #3	0 days	Thu 12/15/05	Thu 12/15/05													
17	Construction Documents	40 days	Thu 12/22/05	Wed 2/15/06													
18	Construction Documents	40 days	Thu 12/22/05	Wed 2/15/06													
19	50% Progress Set - Due	0 days	Mon 1/16/06	Mon 1/16/06													
20	Construction Documents - Staff Review - Final	0 days	Mon 1/30/06	Mon 1/30/06													
21	100% Progress Set - Due	0 days	Wed 2/8/06	Wed 2/8/06													
22	Meet with City of Prosper	0 days	Thu 2/9/06	Thu 2/9/06													
23	Document Coordination - Quality Control	6 days	Wed 2/8/06	Wed 2/15/06													
24	Opinion of Probable Cost - Huckabee	4 days	Fri 2/10/06	Wed 2/15/06													
25	100% Sealed and Signed	0 days	Wed 2/15/06	Wed 2/15/06													
26	Construction Administration	23 days?	Thu 2/16/06	Tue 3/21/06													
27	Printing Drawings and Specifications	2 days	Thu 2/16/06	Fri 2/17/06													
28	Advertise Bids	5 days	Mon 2/20/06	Fri 2/24/06													
29	Bidding Duration	18 days?	Mon 2/20/06	Wed 3/15/06													
30	Bid Negotiations	3 days?	Wed 3/15/06	Fri 3/17/06													
31	Board Meeting - GMP Approval (regular board meeting)	0 days	Mon 3/20/06	Mon 3/20/06													
32	Start Construction - (14 month duration)	0 days	Tue 3/21/06	Tue 3/21/06													

