

## Prosper Elementary School Schedule

ID	Task Name	Duration	Start	Finish
1	<b>Prosper Elementary</b>	<b>397 Days</b>	<b>Sat Feb 7, '04</b>	<b>Mon Aug 1, '05</b>
2	Bond Election	0 days	Sat Feb 7, '04	Sat Feb 7, '04
3	Design (New Design)	71 days	Thu Feb 26, '04	Thu Jun 3, '04
4	<b>Programming</b>	<b>10 days</b>	<b>Thu Feb 26, '04</b>	<b>Thu Mar 11, '04</b>
5	Mtg #1 Staff input	0 days	Thu Feb 26, '04	Thu Feb 26, '04
6	Mtg #2 Staff input	0 days	Thu Mar 4, '04	Thu Mar 4, '04
7	Schoot tours	0 days	Mon Mar 1, '04	Mon Mar 1, '04
8	Design Team Mtg	0 days	Thu Mar 11, '04	Thu Mar 11, '04
9	SD Phase	16 days	Thu Mar 11, '04	Thu Apr 1, '04
10	DD Phase	10 days	Fri Apr 2, '04	Thu Apr 15, '04
11	CD Phase	6 wks	Fri Apr 16, '04	Thu May 27, '04
12	Quality Control	5 days	Fri May 28, '04	Thu Jun 3, '04
13	Bid Phase	4 wks	Fri Jun 4, '04	Thu Jul 1, '04
14	Negotiations & Award	10 days	Fri Jul 2, '04	Thu Jul 15, '04
15	Construction	261 days	Fri Jul 16, '04	Fri Jul 15, '05
16	Substantial Completion	0 days	Fri Jul 15, '05	Mon Aug 1, '05